



TOWN OF RIVERHEAD PLANNING BOARD

200 HOWELL AVENUE, RIVERHEAD, NEW YORK 11901-2596
(631) 727-3200, EXT. 240, FAX (631) 727-9101

Richard M. O'Dea, Chairman
Joseph H. Baier, Vice-Chair/Secretary

Lou Boschetti, Member

Ed Densieski, Member
Lyle Wells, Member

Construction Activity Agreement

Job Title: _____

SCTM No: _____ Site Address: _____

I agree to comply with the following:

- I will have available on-site this agreement and related plans during the entire construction process. I will explain the requirements to all construction personnel and subcontractors. I take responsibility for full compliance with this agreement and Chapter 110 of the Town of Riverhead Code (Stormwater Management and Erosion and Sediment Control).
- No vegetation and/or trees may be cleared without first receiving a mark-out or authorization from Planning, Building and/or Engineering Inspectors. Only vegetation, topsoil, and trees specifically in the path of construction activity may be removed.
- No earth, fill or construction material shall be allowed to migrate off site from this project on the Town of Riverhead roadway and/or storm drain system or an adjacent property.
- No fill shall be brought into site without the express approval of a Building Department. Fill piles will only be allowed in a location designated on plan, or authorized by Building Inspector(s). Piles of fill shall be stabilized and/or contained with grass seed, silt fences, hay bales, or other approved methods.
- At the end of each workday the adjacent roadway and/or storm drain system shall be inspected by owner or his/her designee for soil or other matter. All construction site and adjacent roadways shall be cleared of soil and other material at the end of each day.
- All construction and demolition debris and materials, including wet concrete, shall be disposed of at an appropriate facility in accordance with Town of Riverhead and NYSDEC waste management regulations. Dumping any liquid, semi-liquid, or other materials from a construction site into storm drains, roadways, vacant property or grounds for a violation.
- Litter shall be picked up on a daily basis from site, adjacent properties and/or the road system.
- Toilet facilities shall be available to all workers on site during the construction period.
- A temporary stable construction entrance shall be constructed utilizing recycled concrete aggregate (RCA) or a similar material, unless a suitable constructed entrance already exists on the site.
- All municipal or private drainage inlets adjacent to area or construction shall be protected from dirt/matter/pollutants through the use of products/sponges designed for this purpose.
- On areas of steep slopes and areas cleared of vegetation, suitable stabilization methods, as shown on approved site plans and the stormwater pollution prevention plan (SWPPP) shall be employed to prevent soil migration and stormwater runoff.

