



# *RWD* Riverhead Water District

*Mark K Conklin, Superintendent*

1035 Pulaski Street, Riverhead, New York 11901-3043

Phone: 631.727.3205 FAX: 631.369.4608

Cell Phone: 631.466.0858

[conklin@townofriverheadny.gov](mailto:conklin@townofriverheadny.gov)

---

## **COMMERCIAL ACCOUNT ACTIVATION**

The following must be completed and approved prior to a commercial account being activated and water service turned on:

Step 1: SCHD approval for backflow device must be received by the Riverhead Water District.

Step 2: Inspection of installation of RPZ according to approved drawings by the SCHD by a RWD representative.

Step 3: Pressure test

Step 4: BAC samples taken according to the following directions:

Two consecutive negative sets of bacteriological samples are required. Following disinfection, the main shall be flushed prior to bacteriological testing. The mains shall be flushed again following satisfactory completion of the pressure test. The first sample(s) shall be taken a minimum of 24 hours after flushing operations are completed. The second sample(s) shall be taken at least 24 hours after the first, and shall be representative of the water that has been in the pipe for 24 hours.

Field Chlorine residual will be representative of RWD Distribution chlorine residual.

**\*\*Once all of the above requirements have been met;**

Step 5: Installation of water meter and turn on of service